

MEMO Public Works

TO: Sydnee Stroeing, Associate Planner

FROM: Evan Acosta, Assistant City Engineer

DATE: March 27, 2025

SUBJECT: Skyline Social Site Plan Review per Plans Dated 1/29/2025

Sydnee,

The following are comments regarding the Skyline Social Plans dated January 29, 2025. Please add these as conditions of approval.

### **General**

- 1. All work and infrastructure within public easements or right of way shall be to City standards.
- 2. Provide a narrative of how the buildings will be constructed and any impacts. The narrative shall include the following:
  - a. Shoring (if applicable)
  - b. Material Storage.
  - c. Haul routes to and from the site.
  - d. Phasing
- 3. No construction work shall begin prior to a preconstruction meeting conference with a Public works and a Building Inspections representative.
- 4. Provide a copy of the approval letter from the Department of Labor and Industry (DOLI) prior to construction.
- 5. Public Work Department (952-953-2400) shall be notified a minimum of 48 hours for any required water main shut downs and/or connections.
- 6. A stormwater maintenance agreement will be required as part of this project. The maintenance agreement is required to be recorded prior to NRMP permit issuance.
- 7. Plans should include reference to all used City of Apple Valley standard detail plates. All Standard detail plates should be shown in the details section of the plans.

### <u>Permits</u>

- 8. Provide a copy of the executed Minnesota Department of Health, Minnesota Pollution Control Agency, Met Council, Department of Labor and any other required permits prior to construction.
- 9. Department of Labor and Industry (DOLI) shall review private utilities.
- $10. \ {\rm A} \ {\rm right} \ {\rm of} \ {\rm way} \ {\rm permit} \ {\rm will} \ {\rm be} \ {\rm required} \ {\rm for} \ {\rm all} \ {\rm work} \ {\rm within} \ {\rm public} \ {\rm easements} \ {\rm or} \ {\rm right} \ {\rm of} \ {\rm way}.$
- 11. A Natural Resource Management Permit (NRMP) will be required prior to any land disturbing activity commences.

# <u>Traffic</u>

- 12. The City's Traffic Engineering Consultant has completed an updated traffic analysis for English Avenue, 155<sup>th</sup> St W, and 157<sup>th</sup> St W based on the proposed land use.
  - The full traffic study is attached to the Orchard Place 5<sup>th</sup> Addition Preliminary Plat Memo

# <u>Site</u>

- $13. \ {\rm The \ final \ site \ plan \ will \ be \ reviewed \ by \ the \ City \ Engineer.}$
- 14. Include Auto turn drawing for service and emergency vehicles entering and leaving the site.
- 15. Pavement section for public roadways shall match existing roadways and be shown on the plans.
- 16. Ensure that curve in the bituminous trail on the west side of the site meets a 20 MPH design.
- 17. Sidewalk should extend from the building entrance to the bituminous trail on the west side of the property.
- 18. Show the location of light poles on the site plan.
  - Included proposed and existing lighting along English Ave

# Grading & Drainage Plan

- 19. Final Storm Water Pollution Prevention Plan (SWPPP) shall be included with plans and shall be reviewed and approved by City Engineer.
- 20. Final Grading Plans shall be reviewed and approved by City Engineer.
- 21. Provide the overall site composite Curve Number (CN) along with the impervious % on the area tabulation.
- 22. Label the EOF's on the grading plan.
- 23. Provide elevations for top & bottom of all retaining walls.
- 24. Provide rim elevations for each of the catch basins on the grading plan.

# Storm Sewer

- 25. Final locations and sizes of Storm Sewer shall be reviewed with the final construction plans and approved by City Engineer.
  - The storm sewer on the west side of the site is immediately adjacent to the retaining wall and underneath a series of tree plantings, which is a concern for future maintenance.
- 26. A Sump/SAFL or similar pretreatment device will be required before private storm drainage leaves the property.
  - ST-100 and ST-201 appear to both require the pretreatment device.

# Sanitary Sewer and Watermain

27. Final locations and sizes of Sanitary Sewer and Water main shall be reviewed with the final construction plans and approved by City Engineer.

- 28. SS-100 (drop structure) to be reviewed by the City's utility department.
- 29. All water mains located within right of way and public easements for purposes of connection to public infrastructure shall be ductile iron pipe and meet all City standards.
- 30. Hydrant leads shall connect to the watermain before the fire/domestic split. The fire/domestic split shall be split outside the building and valves located 1.5 times the height of the building away from the building or placed in a location readily accessible per Apple Valley standard detail plate SER-6.
- 31. Identify Irrigation service location(s) if applicable per SER-4.
- 32. Provide additional drawing showing required hydrant coverage for site.
- 33. All watermain shall be a min depth of 8.0'.

### Landscape and Natural Resources

- 34. According to City Code, tree planting must follow 15-10-5 diversity rule, meaning tree landscape schedule must not exceed 15% of any plant family, 10% of any plant genus, and 5% of any species. Current plant schedule relies heavily on 'American Sentry' linden, quaking aspen, and oak species. Please diversify plant schedule to meet requirements.
- 35. Planting of maple species is highly discouraged due to severe overplanting, please consider alternative species.
- 36. Applicant should provide detail on snow storage locations.